



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:27 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 037 Const Calendar Day 890

Date: 21-May-200 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 22-May-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Went to the jobsite to see pulling of the Pipe Beams into OTD 1 structure. He contractor utilized come-along to pull the pipe beam into position. The Pipe lined up perfectly through diaphragms C & D, north side. The pipe was pulled in into final position. The next step is for the contractor to drill holes in the pipe beam to install brackets.
- Attended the Weekly Scheduling meeting with the contractor. They will begin work on cellcrete work next week, also, Bay Cities will start excavating and bringing in base material to construct WB roadway. Informed Chris Smith that contractor trucks or personal vehicles can not park in EBMUD blocked off area on East end of outfall area. I asked Chris to provide their plan for work over labor day weekend and coordinate work with CCMyers. Agreed to have a pre-construction meeting with MCM, OTD1 and SS Detour to go over work procedures for labor day weekend. Will send out an invite. See Meeting Minutes for details.
- Met with Ken, Amer, Dragomir, Tina, Stefan, and Abdulah to review OTS1 SWPPP needs. Agreed to share Dennis's daily reports to Dragomir and Stefan. And also send the weekly combined inspection with CT, MCM, and Environmental to MCM. Will meet again on Thursday, 6/9/09 to follow up. We try to resolve the issues at the lowest level and elevate in no result.
- Email from Amer to review the 65% PS&E package for OTD2 and comment based on the issues that we have on OTD1. Due 5/25/09.

