



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:27 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 038 Const Calendar Day 891 Date: 22-May-200 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 28-May-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Attended an internal SWPPP meeting with Raj, Amer, Mahbub and Dennis McCollum to review our field SWPPP inspections with the contractor and the environmental. Dennis to inspect for BMPs and report what is missing or needed and submit to MCM and distribute to staff.
- Attended the DRB quarterly meeting. Next meeting Wednesday 8/26/09 at 10:00 a.m. Reviewed the agenda. The Board approved the meeting minutes from previous meeting. Followed with the review of the WSWDs, progress estimate #22, list of pending CCOs, list of pending NOPCs. Provided project progress presentation and a review of the latest Schedule Update T19A-21Mar09. There were no new issues for the board to study, work progress is good. No field trip was made.
- Reviewed time sheets and daily diaries.
- Had a conversation with Derek Pool regarding some staff issues. He will follow up on Tuesday.
- Received an email from Amer to take over the work of an upcoming CCO that might delay the EB bridge construction work due to electrical issues. In particular we need the following from PB: revised plan sheets:
 - Revised EB wall embedded strut channel plan sheets E-65 to E-70.
 - Revised Strong Motion Detection System plan sheet E-178.
- Received an email from Adrienne Gilbert Materials & Research Assoc. Engr Richmond & Petaluma Labs (510) 231-7101 regarding 3/4" AC mix design. The 3/8" and 1/2" had failed and Hansen, Supplier, had resubmitted new samples that were being tested. The 3/4" had passed.

