



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:26 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 042 Const Calendar Day 897 Date: 28-May-200 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 29-May-09 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Jeff Finn on vacation today.
- Jim Gallego was not in today, was available by phone.
- Bob Brignano stopped by my office, borrowed the keys to the van to check the pipe beam in Skyway. They seem to be extended too far out into SAS. Brought back the keys to the Van (2-5 p.m.).
- Attended the weekly scheduling meeting. Jim was participating on the phone. He will review revised 4-week look-ahead schedule and Chris will resubmit. Chris said that they had not received approval for the cellcrete plan yet. Raj will look into it and decide.
- Reviewed and signed Survey Request #93, Final Grade, W line Station 89+30 to 93+65.
- Reviewed and signed Survey Request #94, Const Limits, WB Roadway.
- Sent an email and list of pending CCOs to Ed Puchi.
- Sent an email to Bill Casey to confirm our meeting with MCM for tomorrow at 14:30 p.m. to coordinate work for the Labor Day Weekend.
- Sent an email to Ellery Lucas of PB to give an update on pending electrical issues for EB structure, blockouts, conduit runs etc.
- Asked Dennis McCollum to finalize response to Water Board's visit on 5/1/09 and attach photos. Also talked to Chris Knoche regarding the same issue. Will send response to them tomorrow.

☐