



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:26 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 045 Const Calendar Day 902 Date: 02-Jun-2009 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 05-Jun-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear/Rain overnight

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work



- Reviewed and signed CCO #112, Revise grades. Amer needs to sign before sending to MCM.
- Reviewed and signed CCO 61-3, Lower EB structure, to send to MCM.
- Reviewed and signed CCO # 116, Repair Lanes 4 &5 on WB 80, to go to MCM.
- Met with the contractor to review pending CCOs. Determined to send CCO #101, Blockouts/sleaves, electrical changes, will be written at force account. Signed and sent CCO to MCM. We will write CCO 101-1 to Move EB drainage line to one bay inward a little later.
- Received an email from Hovik that he met with Greg Allen and talked issues regarding several pending extra work bills. Greg showed him a bunch of EWBs that need to be approved by Ibrahim and Bill. Greg wants to meet with me, Bill and Ibrahim sometimes this week and resolve the issue. Need to set this up.
- Received an email from Jang, Ryan of Willis Insurance Services, to review worker compensation claims under OCIP for OTD1. Tentative schedule is July 7, or 8, 2009. He will confirm.
- Received a Notice of Violation (NOV) via email from Brendan Thompson, Environmental Specialist
- San Francisco Bay Regional Water Quality Control Board, for a site inspection done by the water Board back on 5/1/09. The email was addressed to Dragomir Bogdanic. The message said that Bijan Sartipi was the only person at Caltrans to receive the attached Notice of Violation (NOV) for Bay Bridge construction activities at the Oakland Touchdown. The NOV was mailed on May 28. Called Dragomir and other seniors and Amer to set up a meeting for tomorrow at 8:00 am. To discuss the report.
- Received an email from Tom Allison of AIUCRM (Loss control letter) for the OTD OCIP site inspection on Thursday May 28, 2009.
- Sent an email to Chris Mater asking to provide PMIV support while Marta is gone .
- Sent updated vehicle assignments for my staff to Marlyn this morning .

