



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:25 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 047 Const Calendar Day 904 Date: 04-Jun-2009 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 08-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear/Rain overnight

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Received signed CCO 106, Furnish and drive piles for CMS B, from MCM. Approved to go to DO.
- Received CCO 77, Detail Dimension Changes to Precast wall WB, from MCM. Approved to go to DO.
- Reviewed and signed CCO 101-1, relocate drainage pipe to adjacent Bay, to go to MCM.
- Received signed CCO 9-2 from MCM. Amer needs to sign before sending to DO.
- Again signed corrected CCO 48-1, added deferred time. Amer needs to sign CCO before going to MCM.
- Again signed corrected CCO 105 with deferred time. Amer to sign before going to MCM.
- Called Carolyn Duncan to make an appointment to switch tel to Black Burry. Monday at 9:30 a.m.
- Called and left a message for Bill Casey to call so we can coordinate the Labor Day weekend work.
- Conducted the Scheduling meeting. Reviewed 3-week look-ahead schedule. Minor changes will be made and resubmitted. I informed Chris that we have received a NOV from the water Board for their May 1, 2009. I suggested that he would review the NOV that I sent them on 6/2/09 and comply with whatever that is left from corrections. I told him that they need to revise the SWPPP and submit before 6/26/09. See meeting minutes for detail. I need to talk to Stefan regarding the Shorebird Rooting Habitat. Also the goose fence.
- Received a call from Dennis McCollum that MCM crashed portions of the falsework on WB structure in an attempt to remove it. The Falsework material fell into the bay and MCM was trying to recover the material that fell into the Bay. I asked Dennis to stop MCM from any further work and ask MCM to file a Notice of Discharge, attachment K. I talked to Greg Allen to ask him to file the Notice of Discharge. He said he was going to but was directed by the field personnel no to. I told him that he needs to do that. He said he would. Talked to Chuck about this also. Chuck informed me that the contractor was not allowed to remove false work by crashing and that he had sent an email to Andy of MCM to get their removal plan.
- Received an email from Dragomir to schedule a meeting with the Water Board to discuss the NOV. This meeting will potentially take place next Monday, subject to confirmation.
- Dragomir also sent via email our response to Water Boards site inspection on 5/1/09. He also acknowledged the receipt of the Notice of Violation for the same project and is in the process of developing a comprehensive response.
- Received an email from Chris Mater stating that he had asked Bahram to help Reba out with Doc Control.
- Met with Stefan and Brad to go over Department's response to Water Board's NOV for 5/1/09 inspection. Discussed changes. Will send out document for comments once complete.
- Received draft response to NOV from Brad Dickson to respond by 10:00 a.m. tomorrow morning.

