



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:25 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 049 Const Calendar Day 908 Date: 08-Jun-2009 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 08-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear/Overcast

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Jonathan Yeo still on Office Engineer training.
 - Contractor's controlling operation: To DP: AVAR Grouting WBF1 _To CW: Fab Hinge EE Rebar
 - Attended the safety meeting. Jongkoo Jeon talked about summer safety and heat impact on human health and body. During the summer heat, stay in the shade as much as possible, drink lots of fluid, for heat rash, use soap water to clean and seek medical help when feeling sick. Ernie talked about open manholes on the site. They need to be barricaded off and clearly marked. Inspectors should look carefully where they are going. Ernie also stated that last Thursday one of contractor's manlifts malfunctioned and almost pinned Greg Roth. He asked those who need to get on the lift ask MCM< operator to check the machine before boarding. Following the safety meeting discussed jobsite SWPPP requirements and activities. Dennis talked about the NOV we received from the Board last week and also said that MCM needs to send in attachment K for collapsing the falsework in the Bay last Thursday. We were informed that MCM did not submit a falsework removal plan as requested and continued crashing the rest of the falsework into the Bay over the weekend. This is unacceptable. Also discussed work progress with the staff for activities involving the District and Structures items. It is anticipated that the cellcrete be completed today or tomorrow. The contractor is drilling holes in the pipe beam at high rates. 5-10 minutes per hole. At substation, they are ready to pour the slab and for electrical, work on CCO 105 continues.
 - Talked to Carolyn Duncan to get my Black Berry set up. Went to DO and returned my State phone top her and reciob3ed the BB. Dung Le came to my office to synchronize the BB and the PC so I can access my lotus notes from the BB.
 - Reviewed and signed CCO 100, Bike Path railing, to go to MCM.
 - Received an email from Dragomir stating that the meeting with the Water Board to discuss the NOV has just been confirmed. They want us to meet at the Water Board's office at 2:30 PM tomorrow Tuesday, June 9, 2009.
 - Sent RMS Vehicle Update for Vehicles ID #0011444 and #7001889 to Wil Manner. Also removed Sybil Kramer from the RMS.
 - Received Source Inspection Report for Item 128 and 131 from Richard Suydam Associate Steel Inspector
- Office of Structure Materials Quality Assurance and Source Inspection Los Angeles Branch.

