



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:25 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 054 Const Calendar Day 915 Date: 15-Jun-2009 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation: To DP: AVAR Grouting WBF1 & Road Ex._To CW: Fab Hinge EE Rebar
- Attended the safety meeting. Yoon Yeo talked about Types and proper use of fire extinguishers. Three elements are required to provide for a chemical reaction that leads to fire, Oxygen, Heat and Fuel. There are three types of fire extinguishers, Water, Carbon Dioxide and dry Chemicals. To properly fight a fire, aim at the base of the fire and swing forward. Make sure fire extinguishers are re-certified at least once a year. Following the safety meeting discussed jobsite SWPPP requirements and activities. Mohsen informed the group that they have spent over 1000 hours on SWPPP to clean up site and install additional SWPPP measures. The next SWPPP rated site inspection is scheduled for 6/17/09. I asked Amer if there were any activities on the NOV we received from the Board last week and the meeting they had with the Water Board on Friday. Stefan and Dragomir are working with the contractor to fix the site and amend the SWPPP. Provided an update with the staff for activities involving the District and Structures items. The Cellcrete work is completed and the contractor is bringing in base and finishing roadway excavation on WB. For Structures work, the contractor continues drilling holes in the pipe beam. Grouting prestress ducts at WB structure continues.
- Reviewed and signed revised CCO 86, WB ISD changes, to get Mike and Ken's concurrence and request I&A from HQ.
- Reviewed and signed SWPPP Annual Certification, Attachment M after discussing field and SWPPP status with Dennis McCollum. Sent out State letter 1582, Approval of the certification to the contractor. Sent copy to Jill Pollock of Env Engineering support and Brad Dickerson of Stefan's group..
- Sent State Letter 1583 to approve MCM's 3/8, 1/2, and 3/4 Type A MM AC mix designs.
- Reviewed and approved Progress Pay Estimate #24. Results are sent to MCM.
- Received the Safeworks Loss Surveys for June 2 & 9 2009 from Rick Raef of Construction Safety Consultant for Willis Insurance Services.
- Received the Inspection Reports for the Demo Pole Galvanizing and Paint inspections at Structural Steel and Products in Fort Worth, Texas from Anthony Mullen of METZ (510 414-6904) Bid Item 181. The poles are expected to stand-up this week.
- Sent Attachment K, Notice of Discharge, for falsework material getting into the Bay last week to Jill Pollock and Brad Dickerson.
- Received C-93 and draft CCO 115 from Raj requesting issuing the CCO to perform additional SWPPP work. I had previously informed Amer and Raj that the work of CCO 115 is already included in the contract and the contractor is required to comply with all approved SWPPP and the permit. I had informed both that I disagree with this CCO but was told that this is for additional BMPs not related to the contract.

