



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:24 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 056 Const Calendar Day 917 Date: 17-Jun-2009 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 19-Jun-09 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Talked to Jaime Gutteeres regarding the Pre and Post pile driving operations photo survey of the EBMUD pipeline. Informed him that the pile driving operation was completed and the results were sent to EBMUD. Forwarded a copy of their comments to Jaime. Ku Jennifer at EBMUD will send summarized comments from inspection results.
- Sent an email to Richard Hunt of HQ regarding the under water inspection of Piers E -2 to E-22 tentatively scheduled for the first week of August. I asked Richard if he is interested in the inspection of Piers E-2 to E-22 of existing bridges or the new Structures? Under the OTD1 contract, we have constructed new Piers E-17 through E-22. The Skyway has the rest. The pier numbering of the old and new structures do not necessarily correspond.
- Sent an email to Jaime to inform him that I have received an email from the contractor in reference to Section 10-3.235, Electrical System Analysis, of the Special Provisions. This section says that we will provide all available documents for all mole substations to the contractor so they can perform their system analysis. I am not sure if we have this information. I asked Jaime to check into this. I also talked to Steve Jagger of Roadway Electrical and asked for an RFI so I can distribute.
- Received a comment from Majed that there are tentative extra work agreements that contractor submits that are not signed by our inspectors and there are no diaries to support the bills.
- Sent an email to Parviz Boozarpour and asked him to send me a copy of the electrical drawings for the Dumbarton Bridge so I can review.
- Received an email from Greg Allen on behalf of Bay Cities that they are about to begin the structural backfill and wanted to make sure that the material has been approved by Caltrans. They submitted a CEM 3101 for Structural Backfill out of Hanson, Clayton, on 10/28/09 and had not received any approvals for this. I asked Mahbub to follow up and make sure we have a response ASAP.

