



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:24 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 057 Const Calendar Day 918

Date: 18-Jun-2009 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Conducted the weekly scheduling meeting. Schedule updates T20A and T21A have been received and are under review. Reviewed 4-week look-ahead schedule. See meeting minutes for details.
- Reviewed and approved subcontracting request for Vanguard Const. For Items 162 and 163.
- Sent out State Letter 1590 to request revising the EBMUD outfall post pile driving photo survey per comments from the EBMUD.
- Received the following CCOs back from the District CCO desk. CCO 9-2, 68-2-77-85-2, 87, 88, 104, 106, 107, 109, and CCO 114. Processed to send to the contractor.
- Reviewed and signed the Safety Meeting Reports, PMS-0110, for the following dates to go to Amer and be filed in section 6 of the project files:
-5/11/09, 5/18/09, 5/26/09, 6/1/09, 6/8/09, and 6/15/09.
- There was an email from Brad Dickerson regarding availability of those involved who needs to get together before going to the Water Board on 6/26/09 to revise the SWPPP. Greg responded that we need to meet as soon as possible and not work around everyone's schedule, which seemed reasonable.
- Received an email from Mike Bennett of Sacramento METS for "REPORT OF INSPECTION OF MATERIAL (AUTHORIZATION TO DELIVER)" for Item No. 130, #4 & #5 Epoxy Coated Rebar Release 0024 that the above-referenced contractor is authorized to ship the following material to the project or secondary process based upon Caltrans Authorization to Deliver Program. An Inspection Release Tag (AD)(TL-0624 (AD), Inspection Request Response (TL-39), and a certificate of compliance (COC) shall accompany the shipment to the jobsite.

