



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:24 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 061 Const Calendar Day 924 Date: 24-Jun-2009 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 02-Jul-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Responded to Ed Puchi's questions regarding the meeting with the Water Board this Thursday. I responded as follows: All SWPPP amendments, 16 through 21, were modified and approved and were sent to the Board yesterday. Our response letter to the Water Board is also finalized and we will be sending out today. MCM should send their own response letter as well. The focus of the meeting on Thursday is to review the Monitoring Plan the Board has requested. All other issues were addressed at the previous meeting with the Water Board. The project approved SWPPP already includes a monitoring plan that will be effective when there is a storm or rain event. In the NOV, the Board is requiring a more stringent Plan. On Thursday, we want to see if the Board will accept the existing Monitoring Plan that is already in place and approved. I also asked him which issues were not addressed by any BMP's and had never been brought up before and what BMPs he was referring to? He responded that a quick example is the requirement to cover the dumpsters to prevent wind from blowing the material out of the dumpsters. I do not plan on attending the meeting if the discussion is only going to be on the Monitoring Plan. However, I think it is important that the Board understand that this construction project is impacted by the existing freeway traffic when it comes to storm discharge flowing through the work site.
- Brad Dickson sent out the revision to the SWPPP Plan for the SFOBB OTD project to Keith Lichten of Water Board, State response letter to follow.
- Stefan Galvez sent out the State response to Water Board NOV today. It was addressed to Keith Lichten.
- Received an email from Fred Coggan of METS regarding bid item #98. Hard copy to follow.
- Reviewed and signed Survey Request #97, Roadway W line.
- Sent out State letter 1603 to close NOPC #11, Utility Support System at Hinge FW, since the Contractor had not followed the required time line in reporting the supplemental NOPC #11.
- Met with Bob Morela of HQ CCO Desk, Patrick Treacy, Ridder Alvarez and Richard Duncan to review OTD1 CCO routing process. Bob will be visiting the jobsite every month now to make sure we have HQ support and discuss upcoming and critical CCOs. I gave him an overview of CCO processing in our office and those responsible. We went to the jobsite afterwards to show work progress.
- Received an email from Jim Gallego that he will not be able to travel to Oakland this week and next. He will be able to do a Live Meeting for tomorrow so he will be able to attend the meeting by teleconference. Next week, he will be on vacation and will not be able to attend the meeting as he will be in Washington DC..
- Reviewed and sent out the WSWDs #96 and Weekly Status. Found out that there was an error in the report and need to send the correct version.
- Jonathan on Fall Protection Training today.

