



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:23 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 063 Const Calendar Day 926 Date: 26-Jun-2009 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Richard Duncan on furlough today.
- Assigned CCO 119 to a change order from structure to relocate the Electrolier light pole foundation .
- Sent an email to Brad Dickson regarding the SWPPP Monitoring Plan we discussed with the Water Board yesterday. As follows: We need to help the contractor to prepare the monitoring plan. As you may recall from the meeting with the Water Board yesterday, the Water Board asked for a monitoring plan that identifies pollutant sources and identifies BMPs that will be deployed to control discharge. The sampling locations they said would be a guess at this point. Greg Allen said at the meeting that the nature of work changes everyday. So, we need to make sure they have a work schedule that is sufficiently adequate so a representative monitoring plan could be developed.
- Sent another email to Brad regarding Illegal Dumping by Bay Cities and Dillard environmental . I told him tat I will put a package for him to pick up on Monday.
- Reviewed and approved timesheets.
- Reviewed and approved daily diaries.

