



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:22 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 072 Const Calendar Day 939 Date: 09-Jul-2009 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 10-Jul-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Sent out an email to staff to remind them of Friday Furlough and that they are not to report to work .
- Sent an email to Chris Master to meet today at 9:00 a.m. to discuss PMIV use and communication of staff with MCM.
- Attended the Weekly Scheduling meeting with the contractor . Pipe Beam is done. WQCP is also approved and they can start welding on the Service Platforms. Paving of WB roadway to start paving next week. See Meeting Minutes for details and other discussions.
- Reviewed and approved WSWDs # 98 and Weekly Status.
- Received CCO 105, Provide Temporary Power and Communication to existing Mole substation , and CCO 115, Additional Water Pollution Control, from the DO. CCOs will be sent to MCM.
- Received an email from Richard McCall that they have signed CCO's 62, 86, 97 and Greg will bring them up tomorrow. I asked him to check to see if he can locate CCO 110 because he had said earlier that the y had sent it out on 6/12/09 but the PMIV does not show that.

