



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:51 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 063 Const Calendar Day 953

Date: 23-Jul-2009 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

- MCM pouring stem and soffit span 17 and 18 up to the hinge
- McM forming lost deck in span 18 and placing deck rebars in span 19 and 18
- MCM continued to form pipe beam at block out in diaphragm C and D for grouting
- MCM excavator, while excavating at sub-station, west end hit a San Francisco 10" water line and broke it. Water flooded under the existing bridge, but not close to the false work.
- Met with Greg Allen, Raj, and Mehran to discuss WB open to traffic date

