

**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:51 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 064 Const Calendar Day 954

Date: 24-Jul-2009 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Office work/field

- Matt and Abe shooting span 17 and part of span 18 deck dowels
- AVAR grouting last two transverse ducks at diaphragms C and D
- MCM forming around pipe beam at diaphragm C, D, B, and A in preparation to grout.
- MCM continued forming lost deck span 18 and stripping stem furan in span #17

