



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:21 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 083 Const Calendar Day 954 Date: 24-Jul-2009 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 31-Jul-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Richard Duncan, Jonathan, and Hovik on Furlough today.
- Sent an email to Jean-Luis of IV regarding his disputed invoices yet to be paid by MCM . I informed him that I had suggested Ed Puchi of MCM pay the outstanding invoices as soon as possible until we can discuss the issue of interest payments later. I talked to Jean –Louis the same day and he informed me that he has the same contract with other contractors with the same terms and no one has complained about his contract. He said that MCM did not have to agree with the late fee interest rate if they did not agree with it.
- Reviewed and approved time sheets, Daily diaries.
- The meeting with MCM and Roadway Electrical was cancelled today .
- Received an email from Brad Dickson stating that he is preparing a letter for Dragomir about the Bay Cities soil disposal (illegal dumping) at Morgan/Manning Territory, and needs our daily diaries for back up. He will come in on Monday to pick tem up.

☐