



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:20 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 084 Const Calendar Day 957 Date: 27-Jul-2009 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 31-Jul-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

·Contractor's controlling operation this week: To DP: WBF1 Grout PT Ducts / To CW: Submit Bike Path Railing WQCP.

·Attended the safety meeting. Ahmad Shahmirzaee talked about Shoes and jobsite hazards and preventive measures related to safety. He showed a video to that respect. 2/3 of shoe accidents involve toes. We can minimize shoe hazards by being aware of potential hazards, establishing safe work practices, and use proper protective equipment. Ernie Schultz informed the group that CALOSHA consultation visit to the site last week went well and there were only a couple of air sampling reports hat need to be redone by MCM. Following the safety meeting discussed jobsite SWPPP requirements and activities. No major issues in regards to SWPPP were identified. E received another Green rating following a District inspection that was done on 7/22/09. Following the SWPPP update provided an update with the staff for activities involving the District and Structures items. The contractor completed paving WB roadway last week with the exception of a 400m long section that they plan to do finish today. MRDTR construction in underway. The access to the Skyway will be available by august 4, 2009. For EB structure, the contractor poured stem and soffit from pier 18 to hinge EE on 7/23/09. MCM worked last Saturday to complete pipe beam grouting at Hinge EW.

·After the Safety meeting continued my staff meeting with the group. Went over individual's workload and responsibilities and upcoming work.

·Met with Brad Dickson about the Bay Cities soil disposal (illegal dumping) at Morgan/Manning Territory, and asked Jeff Finn to help locate our daily diaries as our documentation to show where the excavated material from OTD site was supposed to go and in what quantities.

·Reviewed and approved SWPPP amendment #25. Amendment #25 describes the current locations of all BMP on the project site.

·Received an email from Mehran Ardakanian to provide my estimate of the number of PYs and PYEs needed to the Dumbarton project. Dumbarton project is a \$200,000,000.00 project and is scheduled to last 3 years. 70 PYE and 4 PYEs are required.

·Received an email from Sumudu Welaratna that Caltrans is submitting information regarding the proposed Shorebird Roosting Habitat requested by the San Francisco Bay Conservation and Development Commission (BCDC) to fulfill the mitigation requirements for the BCDC Permit No. 8-01, Special Condition II.F.7 for the San Francisco-Oakland Bay Bridge (SFOBB) East Span Seismic Safety Project. The BCDC will need to review and respond to the package before we can proceed with the work.

·Sent an email to Chris Smith and confirmed a meeting tomorrow to discuss their concern regarding the interpretation of the DP. Mike Stone stated that he would also like to attend the meeting tomorrow.

·Reviewed and signed CCO 120, provide longitudinal surface finish, C-93 and Memo to go to Meheran and HQ I&A be requested.

