



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:51 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 068 Const Calendar Day 959

Date: 29-Jul-2009 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/field

- Spoke to Greg Allen regarding class-one finish this morning and asked him to whip blast rather than dry sack.
- Mehran and I toured the job
- MCM continued to form last deck in span 18 and strep stem and soffit forms in span 16 and 17
- EB Cantilever of the sky way structure at hinge EB to be lowered on Thursday 7/30/09 and jacked up on Tuesday 8/4/09
- Met with Victor Maletic to discuss WB barrier rail profile grades

