



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:50 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 072 Const Calendar Day 965

Date: 04-Aug-200 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/field

•Senior staff weekly meeting:

Discuss CCO #16 paving lanes 4 and 5 on Labor Day weekend. Ben cost estimate \$250K and MCM estimate \$1.48M

CCO status- nine CCO's are with MCM for signature and 11 CCO's are with us to process.

•Mehran and I toured the job:

MCM continued their lost deck forming and rebar placement on EB structure.

Barrier rail sub continued to form and pour barrier rail WB- south side

MCM have a sweeper cleaning the WB, before profilograph to start profilograph today.

•Avar grouting the last two tended at diaphragm C and D today .

