



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:49 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 080 Const Calendar Day 975

Date: 14-Aug-200 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/Out office

- John McEwen called to request barrier inspection on Tuesday 8/18/09
- MCM consultant did PDA on the suspicion pile for CMS #65 and the test indication shows the pile is broken
- I spoke with Greg Allen to request he calls the fabrication yard of another pile . I also spoke to Chris Smith about the same issue.
- Toured the job with Ahmed and looked at pier 17 pre-stress ducts conflict
- Called John McEwen to discuss EB deck openings .

