



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:18 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 105 Const Calendar Day 986 Date: 25-Aug-200 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Signed and sent out CCO #113 with deferred time. Received I&A from HQ.
- Signed CCO #121, Modify bike path railing, and sent to Amer to sign.
- Reviewed and approved schedule updates T21B, data date 21May2009, T22A, data date 21Jun2009, and T23A, data date 21Jul2009, with State letters 1663, 1661, and 1662.
- Conducted weekly meeting with MCM to discuss pending issues. Handed out the pending CCO log to be discussed.
- Went to Dumbarton Bridge to meet with the Designers, Maintenance and METS to study access issues for the contractor to deliver material to the site and have access to the joints from inside of structure as well as outside.
- Sent an email to John Huseby, CT photography, that the Contractor has scheduled to pour concrete on Monday, August 31, 2009. They would do 1/2 of EB deck. Two days later, on September 2, 2009, they will pour the second half. This was for them to go and take some pictures of the concrete pour operation.

