



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:17 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 106 Const Calendar Day 987 Date: 26-Aug-200 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Reviewed and approved Progress Pay Estimate #26, faxed approval to Estimates Section for processing.
- Jonathan on CPM training today.
- Prepared and conducted DRB Quarterly meeting. After office discussion, visited the jobsite. See Jeff Finns meeting minutes for detail. Next meeting was scheduled for January 7, 2010.
- Received HQ I&A for CCO #115-1 for additional funds.
- Received project inspection reports/welding Inspection reports from Fred Coggan, Structural Materials Representative (SMR).

