



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:17 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 111 Const Calendar Day 994 Date: 02-Sep-200 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

·Sent email to Richard to process pending CCOs as follows :

1. CCO #43, Process unilaterally for our estimated cost,
2. Defer time on CCO #65,
3. Write CCO #93 for agreed lump sum of \$24,394.97.

·Received processed CCO #81, 112, and 115-1 back from the DO.

·Processed CCO 43, incorrect dimensions and louver layout, unilaterally.

·Received a call from the field the contractor broke a water line near CMS 65 on the maintenance road while their performing directional drilling under MRDTR. The water line that was hit was a 4" fire line for the bridge. He valve was turned off at the Maintenance Paint Shop and repairs were made. This water line also is the supply line for the irrigation system on the maintenance road.

·Received an email from Randy Morisoli of Roadway Electrical that they are waiting for CCO 65 to be revised and sent to MCM so they can release the long lead-time related equipment/materials. Revised CCO 65 with deferred time to go to HQ for I&A.

·Received an email from Mohsen regarding an abandoned 580 Case backhoe left near MCM's trailer. He asked not to call CHP on the backhoe (parked by MCM's office trailer) issue, Lisa and him found out who the owner is via internet, and they are coming to pick it up soon, possibly this week. Roadway electric was seen to operate this equipment in the past and as recently as a couple of days ago. The owner is W R Forde Construction Co , Inc. 984 Hensley St, Richmond, CA 94801-(415) 924-3072.

