



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:47 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 096 Const Calendar Day 1000 Date: 08-Sep-200 Tuesday

Inspector Name: El-Mahmoud, Hazzaa Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 19-Sep-09 Status: Approved

#### Weather

Temperature 7 AM 12 PM 4PM

Precipitation clear Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

- Tee is on vacation until next week.
- Attended safety tailgate meeting with staff. Reza hosted the safety tailgate meeting.
- Attended Amer weekly senior staff meeting.
- Spoke to John McEwen regarding texturing the EB bridge deck longitudinally rather than transversely. John said based on their discussion with Bidwell manufacturer it will take 6-8 weeks to ship the bridge, and then they had a problem finding a piece of Astro Tarif wide enough to span the width of the bridge.
- MCM crews started to remove formwork at hinge EE.
- Avar mobilizing equipment and material to the job site.