



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:15 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 122 Const Calendar Day 9

Date: 17-Sep-200 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Conducted the Weekly Scheduling meeting with the contractor . See meeting minutes for detail .
- Attended the Risk Management meeting to update OTD 1 risks at this stage of work progress.
- Received SMR bi-weekly report from Keith Huffman of METS dated September 15, 2009. The following activities took place:

SERVICE PLATFORMS – METALFAB, Santa Clara, CA

Side rails and stair assemblies have completed galvanizing and been released to ABC Painting. All 3 upper frame/deck assemblies have completed galvanizing at Court Galvanizing Vacaville, but have been rejected due to defects. Contractor is putting together a repair plan. Fabrication continues on all 3 lower frames at Metalfab.

ABC Painting PQWP has been approved.

ROADWAY LIGHTING ASSEMBLIES – Structural and Steel Products, Fort Worth, TX

3 demonstration light poles have been installed on the skyway. METS has provided comments based on multiple visits to the demo pole fabrication facility earlier this year. METS will review the proposed Special Provisions when they become available and provide comments.

BIKE PATH RAILING – Pisor Fence, Citrus Heights, CA

Fabricator has resubmitted a revised WQCP which METS is reviewing

Fabricator has submitted shop drawings which are being reviewed

METS has inspected stainless steel base plate material, and released for machining

- Received a request from Richard Duncan that he is planning to take vacation for the week of 9/28.
- Received an email from Jill Pollock that was sent to Melinda Castillo stating that "MCM agreed to do the sampling as documented in the SWPPP Amendment #23; no CCO is needed. However, we will be performing our own sampling to verify MCM's results and ensure compliance with the NOV. We will be sampling for the constituents in the NOV, but MCM should be sampling for the constituents in the SWPPP. Please be aware that once the SWPPP Amendment was approved by the Water Board, it became a part of the permit. MCM's failure to complete the sampling as documented in the SWPPP will be a violation of our NPDES permit. It appears that the RE should send a letter to MCM stating these facts and the Board should be copied on this letter. I forwarded the email to Raj.
- Received an email from Alec Melkovian to address Jennifer Ku of EBMUD's concerns. Her concern was that the fence along side EBMUD's outfall on the maintenance road has gone down recently. After being notified that a portion of the fence on Burma Road looked like it had been knocked down by a large piece of equipment. ----- I informed MCM that they need to stay away from EBMUD's 10' easement or they will be responsible for any damage claims by EBMUD.
- September progress payment will be run later today.

