



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:46 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 107 Const Calendar Day 15

Date: 23-Sep-200 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 09-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/Out office

- Met with Ahmed to discuss grouting operation at diaphragms C & D.
- Met with Robert Kim to discuss his future assignment. Robert is considering transfer to OSC, but not sure yet. He needs to think about it.
- Met with Mehran, Ben and MCM to discuss the service platform. MCM is blaming the fabricator for the damage.
- Met with Victor Maletic to discuss hinge pipe beam and barrier rail grades on the EB structure.
- I requested Matt to lay out points 12m left and 12m right of the EB centerline at 33 m intervals longitudinally.
- Attended a follow up meeting with Amer, METS (Elizabeth & Robert) Raj, Mehran, Ben, Maged and Mahboub to discuss the service platform.
- Avar grouted diaphragm C tendons today.
- MCM continued class-one finish WB and removing formwork on EB.

☐