



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:46 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 111 Const Calendar Day 21

Date: 29-Sep-200 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 09-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/Out office

- Amer and I walked the job this morning to look at class one- finish on the WB structure. We also inspected MCM trestle pile cutting operation under the WB structure.
- Met with Greg Allen to discuss EB deck cracking at the west end. Greg said he would look into it.
- Attended MCM weekly scheduling meeting with Amer, Raj, Mehran, Jeff and Ben.
- Attended Amer weekly senior staff meeting.
- MCM attempted to pour the pedestal at the EB, but could not due to a very wet concrete load, which we rejected.

