



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:45 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 121 Const Calendar Day 35

Date: 13-Oct-2009 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 19-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☐ If no, explain:

Diary:

Dispute

Office work/Out office

- First storm of the season. Heavy rain and windy conditions on the bridge.
- MCM asked AVAR to work today, and continue longitudinal stressing. The only worked until 10:30 am, and due to the heavy rain and wind they quit.
- MCM continued to pull trestle piles on the WB.
- Met with Matt and Ibrahim to request they go back and check their survey points on EB structure for the barrier rail.

