



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:44 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 123 Const Calendar Day 37

Date: 15-Oct-2009 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 19-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☐ If no, explain:

Diary:

Dispute

Office work/Out office

- Matt and Ibrahim both called in sick today. George also continues to battle the flu.
- Attended MCM weekly update meeting.
- No more night work until the begging of NOV. MCM requested roadway punch list update from CT. Service platform galvanizing is set for next week. MCM waiting for CT response regarding their fabricator request for CCO. Bike path paint quality plan is to be submitted today.
- AVAR continued EB stressing.
- MCM continued to pull trestle piles on the WB.
- Harris Salinas continued to place barrier rail rebars south side EB.
- During stressing Girder C on the EB today one strand broke. I called Graig Allen to request AVAR submit a revised plan. We also called our designer to inform him. The one strand is less than 5% and based on previous experience it is usually not a big deal.

