



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:12 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 144 Const Calendar Day 41

Date: 19-Oct-2009 Monday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 23-Oct-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Cloudy/Light Rain

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Contractor's controlling operation this week: To DP: Work Complete To CW: EBF1 Prestress Caps, Girder & Deck
- No safety meeting this week.
- Ahmad in training, Jonathan on vacation this week.
- Visited jobsite for SWPPP BMP implementation review. No major deficiencies were present. MCM in the process of dismantling and removing two cranes from site.
- Talked to Pat Treacy about response to NOPC #10, 1%sales Tax increase. Gave his concurrence. Jeff will finalize response.
- Amer signed C-93 for CCO 64-2, request for additional funds to go to HQ for I7A.
- Received CCO 122 back from MCM , approved and sent to DO for processing.
- Prepared progress pay estimate #28. MCM near 95% completion mark.

