



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:12 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 147 Const Calendar Day 44

Date: 22-Oct-2009 Thursday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 23-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast to clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Conducted the Weekly scheduling meeting. Shorebird roosting habitat still unresolved. MCM is still trying to get the 6" and 12" water line leaks resolved with the manufacturer. They will send schedule update T-25A shortly. See meeting minutes for detail.
- Sent and received several emails to and from Steve Hulsebus regarding the Light Pipe and a meeting with Hank next week. Saeed Shahmirai is going to take the lead and will schedule a meeting with CT and Hank's supervisor for Tuesday of next week for a presentation by the manufacturer on " plasma light bulb for light poles".
- Sent and email to Shun Wong (and called 510-715-8995) to schedule a meeting for next Wednesday to go to Dumbarton Bridge with Hazzaa and Jim Gallego. Asked for someone to give us access.
- Continued reviewing the Dumbarton Plans.

