



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:11 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 156 Const Calendar Day 57

Date: 04-Nov-200 Wednesday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 06-Nov-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

-Met Sherif and Roadway Electric to go over their plan of protecting the electrical in the mole substation . Mark of Roadway Electric state that there is a forecast of rain and the roof is not closed up. They need top maintain certain temperature and humidity level in the Mole and the roof not being closed up will be a problem. They said that Tyron could not close the roof because of pending RFIs that have not been responded to. Tyron was called on and said that he has all RFIs responded to except one that involve the windows. I asked him if it was a State requested change or Contractor's. He said that there was an error in the plans and he sent the RFI for clarification. I authorized Roadway Electric to take any extra measures they need to protect the equipment until I figure out what is going on with the RFI. Sherif will monitor the extra work.

-Received an email from Pat Hipley to inform us that the drilling contractor at the Bay Bridge OTD may start drilling this week. They will need to P/S log the hole per the contract special provisions. Contractor will drill a 4.5 inch hole to 520 feet down. They will log and sample the deep hole. Sherif is following up with Strong Motion Detector installation.

-Ahmad in Microstation Training today.

