



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:43 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 140 Const Calendar Day 59

Date: 06-Nov-200 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Dec-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

·Met with Mike Forner to discuss MCM WOA for hotel during the eye -bar emergency fix. Mike said to go ahead and pay it. We also discussed SMI request to purchase 124 HS rods with 500 nuts. 56 rods at 6'-6" long, 68 rods at 5'-6" long per Maxine Jacoby request.

· Maxine Jacoby said her boss is not answering her calls regarding the installation of the 1 3/4" HS all threaded rods.

·Called Ken Brown to request a sequence of work at night to give to MCM . I requested Ken to send me an email listing the items needed from MCM for tonight/ Saturday night.

