



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:42 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 141 Const Calendar Day 62

Date: 09-Nov-200 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Dec-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/field

- Safety tailgate meeting hosted by Jeff Finn.
- Attended meeting with Amer, Mehran and Ben to discuss staffing.
- MCM crew continued grouting operation on EB pier caps. They have a blockage at 18R and 19R, which we regarded them to give us a plan on how to grout.
- Attended meeting at SAS trailer to discuss coordination between skyway, SAS and OTD1 and OTD2.
- Bill Zanetich emailed regarding night lane closure in during this week to help fracture critical team remove another piece on the left of the fracture.

