



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:42 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 146 Const Calendar Day 69

Date: 16-Nov-200 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Dec-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/field

- John McEwen called to say his night crew is back and they will remove false work tonight .
- Met with John McEwen, Victor, Ahmed and Maged in my office to discuss pipe beam installation . MCM failed to release the skyway structure, before pushing pipe beam into OTD. I requested John to push the pipe beam into skyway, release skyway for 2-3 days, then snug tight the skyway before pushing pipe beam into OTD.
- Met with John McEwen to request him to remove the HS rods and store them away from traffic .

