



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:41 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 150 Const Calendar Day 73

Date: 20-Nov-200 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Dec-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

•CCM provided lane closure on WB at 2300 hours. MCM provided 2 man lifts and Avar crews were there to help verify the P-jack on the HS rods. The rods P-jack was UN 82K (LS 80K) and UN 78K (LN 80K).  
•Called Bill Zanetich to inquire if SMI still needs lane closure and man lifts for tonight . The weather conditions called for high wind and rain.

