



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:09 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 168 Const Calendar Day 73 Date: 20-Nov-200 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 23-Nov-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- All on Furlough today. Hovik 4-hours office work.
- Reviewed and approved daily diaries, time sheets.
- Reviewed and approved Survey Request 113.
- Received the November 18, 2009 SMR Summary from Keith Hoffman, Office of Structural Materials, Bay Area Branch. The report stated the following:
SERVICE PLATFORMS – METALFAB, Santa Clara, CA
- All side rails and stair assemblies have been galvanized are awaiting painting at ABC Paint
- 3 new upper frames are being fabricated to replace the rejected ones. 1 has completed galvanizing at Court Galvanizing, and is undergoing cleaning
- Fabrication continues on all 3 lower frames at Metalfab
- ROADWAY LIGHTING ASSEMBLIES – Structural and Steel Products, Fort Worth, TX
- 4 demonstration light poles have been installed on the skyway.
- SMR attended 65% PS&E meeting, provided comments regarding welding, coatings, straightness, aesthetics, etc., as appropriate. Currently awaiting 95% submittal – SMR will review and comment as necessary.

BIKE PATH RAILING – Pisor Fence, Citrus Heights, CA

- Stainless steel embed base plate assemblies fabrication continues, and Contractor is preparing to fabricate carbon steel panels.
- ABC Paint's PQWP has been approved by METS.
- Received an email from Troy Peake of MCM stating that According to Greg Allen, they have achieved 95% complete on the 11/20 Pay Estimate. He attached my written request for release of retention.

