



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:41 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 152 Const Calendar Day 76

Date: 23-Nov-200 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Dec-09 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

- Attended safety tailgate meeting with staff . The meeting was hosted by Houk Khachian.
- Attended meeting at district office with Ramses and Stanley to discuss addition fund request for the eye - bar repair.
- Called Bill Zanetich to discuss eye-bar and HS rod inspection. Spoke with Mike Forner regarding the steel plates and Avar needs to fab.
- Met with Amer, Forner and Brian to discuss the status of the eye-bar repair and to update Forner and Brian on the HS rod that is torching at the lower bracket.
- Meeting with Deanna, Ken Brown, Amer and Bill Zanetich to discuss daily inspection during daytime .
- Bill said Tony and Bart want construction to do the daily inspection . Checking saddle assembly walking the upper cord—Bill will provide training tomorrow.
- Tomorrow SMI will do their inspection tomorrow.
- Meeting with Brian, Aaron, Deanna, and Jason (METS) to discuss the status of HS rods.
- Lower saddle both HS rods were touching against the hole: << slide the rods up on south side>>, << Stood by the lower one off>>, Look, release the damper, then look.
- MCM will work tonight to centralize the rods.

