



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:08 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 175 Const Calendar Day 84

Date: 01-Dec-200 Tuesday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 04-Dec-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Ahmad Shahmirza called in sick today.
- Attend our weekly meeting with MCM. Reviewed the status of pending CCOs. I asked Greg to provide an update on the status of his response to my letters regarding the Certificate of Compliance for the joint expansion loops and the qualifications of Ricky Johnson as MCM new Safety/SWPPP engineer under CCO 44. Greg stated that he has the COCs and is waiting for CT to respond to the shop drawing they had submitted way back when. He added that Ricky Johnson is working on his resume still and we should receive a response soon. See meeting minutes or detail.
- Attended the Senior Staff meeting today. Went over Pending CCO log, as well as daily diary reporting and pending RFIs and Submittals.
- Received an email from Troy Peake of MCM stating that he wanted to follow up on the release of MCM's securities in Escrow since the work is now more than 95% complete. Release of pretension. Sent an email to Lynne Welch of Estimate's Desk to follow up on the status.
- Received an email from Randy Morisoli of Roadway Electrical stating the following "Sherif/Rajesh, as discussed with Sherif E-8, sheet note 13. This note is not quantifiable and is not clear. The details prevail per plans and spec's and the tagging of conduits are not depicted. This note is a "blanket note" and therefore is not a legal note. There is no spec on the type of label's, installation method and they are not shown on the plans or details. If Caltrans wishes to tag conduits on the project please issue a Contract Change Order and revised drawings indicating where, how often as well as a spec on the different types of tags. Once again a blanket note in the absence of complete plans, spec's and details is an illegal note. " Responded that we will follow up. Sherif is working on this.

