

Oakland Touchdown

Location: 04-Ala-80-1.6/2.7 Client Name: CalTrans **Run date** 16-Feb-13 **Time** 2:40 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 159 Const Calendar Day 87 Date: 04-Dec-200 Friday

Inspector Name: El-Mahmoud, Hazzaa Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID: Location:

Reviewer: Ghafghazi, Ben Approved Date: 28-Dec-09 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM Precipitation clear Condition

Working Day 🗸 If no, explain:

Diary: Dispute

Office work/field

·Field trip with Amer today in the morning.

- ·Met with statewide and Roadway electric to discuss submitted and coordination between both statewide and roadway electric.
- ·Met with Victor at job site to discuss bike path alignment.
- ·Called Moshen Nourshid regarding SWPPP.
- •Deanna called to say SM and I cannot take lane 1,2,3 tonight to inspect eye-bar repair due to the joint repair.
- ·Called John and Greg Allen to re-schedule the equipment for Friday and Saturday.
- ·Friday night one-man lift and one light tower.
- -Saturday five man lifts, one operator and two light towers.
- ·Met with Chris Elbo to discuss eye-bar inspection.
- ·Emailed Jeannie regarding eye-bar repair work traffic control invoice.