



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:05 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 195 Const Calendar Day 112 Date: 29-Dec-200 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 05-Jan-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor did not work today. Time extension.
- Received letter 555 from MCM requesting that the NOPC #10 be heard at the 1/7/2010 DRB informally. Will have to respond. Only formal hearings are allowed. However, the specs require that the contractor to go through the DRB process to preserve their right to the claim.
- Jonathan completed furlough tracking and sent to Amer.
- Received an email from Greg Roth to Mike White regarding the necessity of that we install a "Force balanced" unit in the airline system? He has read the EBAA literature and feels that "Forced Balance" units are for water and waste water systems not compressed airlines. He asked for a meeting to discuss next year.
- Borrowed Rob Kobal's vehicle, ID #7001889, mileage 88539 this day.

