



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:38 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 179 Const Calendar Day 118

Date: 04-Jan-2010 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 05-Jan-10 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

Met with Sherif to discuss utilities conflict at the Dumbarton Br and the OTD1 projects.

MCM removing EB false work in span 17. They inadvertently dropped some of the falsework material into the bay. I spoke with Greg Allen and he immediately took action by providing another boat to pick up all lumber out of the Bay.

MCM also have two more crews on the bike path. One forming the rest of the bike beams, and the other stripping the ones they poured on 12/21/2009.

MCM also fitting the brackets around the pipe beam.

