



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:38 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 180 Const Calendar Day 119

Date: 05-Jan-2010 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 11-Jan-10 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

Send email to Mo Pazooki regarding the Dambarton Br. Project status update.

Met with Maged and Chuck regarding the k-rail counter weight on EB.

Met with Ahmed Moin to discuss the bike path beams forms.

Met with John Mcewen regarding the broken HS rods at the eye bar. METS requested sample for farther testing.

Attended weekly meeting with MCM to discuss project updates, and outstanding issues.

Attended Amer weekly Senior staff meeting.

Met with Mahbub to discuss sewer line conflict with at EB and WB.

Attended Deanna coordination meeting for the Bay Bridge. MCM plan to start damper installation next Wednesday night. The work will take 2 to 4 weeks depending on the weather. The lane closure will be between midnight to 5 a.m, and they will close three lanes.

