



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:04 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 200 Const Calendar Day 119 Date: 05-Jan-2010 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 05-Jan-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Cloudy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Reviewed and approved timesheets, daily diaries.
- Reviewed WSWDs and NOPC, pending CCO log and Furlough tracking spreadsheets.
- Attended the weekly update meeting with MCM. Talked about the "unsatisfactory progress" in progress pay estimate #30, 12/20/09. We will make the corrections in the WSWDs and will revise the number of days remaining on the contract based on the 810 days, not 650. This should bring back the project back to satisfactory progress status. Also, we will get together with MCM this Thursday at 1:00 p.m. to go over the pending EWBs. Greg also stated that they have not got paid for two CMS signs, which they have already done. Sent a message to Sherif to find out why.
- Received an email from District Office to provide them with a copy of the Annual Solid Waste Disposal and Recycling Report, CEM-4401, by January 15, 2010. Drafted State Letter 1768 and sent to MCM requesting that information.
- Paul, Jonathan, Melinda, and Julie Hilton of MCM met to review the comments from the Environmental Engineering Support and finalize SWPPP Amendments 26, 27 and 28. MCM will incorporate comments and resubmit by the end of this week.
- Received an email from Alec Melkonians requesting to have your electrical guys work with Michael Lee to get the camera for the S-Curve working again. Talked to Hazzaa to sent Sherif to investigate. Hazzaa responded that we are not maintaining the Cameras. Some one else will take care of it.
- Sherif sent an email to Saeed Shahmirzai of PB to answer to the following : Please provide the following revised plan sheets:
 1. Relocating the two 50 pair # 18 communication cables with cable numbers 2473-27 and 2474-27 in one conduit between Oakland Substation and the New Mole Substation instead of two conduits.
 2. Final conduits and cables schedule between pier 21L and New Mole Substation.
 3. Plan sheet 638R1 to install the TOS/COM and 600 V pull boxes (5T) 1500 mm west of the New Mole Substation instead of 915 mm.
 4. The two wooden lighting poles shown in Plan sheet E-198.
 5. Plan sheet AE-3 to lower the lighting fixture (H2) in the New Mole Substation by placing the fixture at a height of 2150 mm instead of 2350 mm.

We must have these revised plan sheets in order to process CCO 123.

