



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:38 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 181 Const Calendar Day 121

Date: 07-Jan-2010 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 11-Jan-10 Status: Approved

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work/field

Greg Roth called in sick today.

Attended the District staff weekly meeting.

Met with Maged to discuss eye-bar WOA for payment.

MCM dropped falsework material into the bay by mistake.

Deanna called to say management like MCM to start wind damper installation before January 12, 2010.

I called MCM to inquire if they can start the wind dampers this week end. Greg said most likely, but we agreed to discuss tomorrow morning.

