



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:37 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 188 Const Calendar Day 129

Date: 15-Jan-2010 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 21-Jan-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Office work/field

Met with Bhalinder and Mike Forner regarding lane closure on the Bay Bridge to install wind dampers. After couple of changes by Bhalinder to the lane closure, I met Bhlinder and Jeannie in her office and agreed that MCM will have lanes 3,4,&5 on the WB for Saturday night to continue wind damper installation. Met with Jeannie and Doug Johnson to discuss payment to Lan Safety. Doug said he continued to meet with Lane Safet to come to an agreement with them. MCM poured the rest of the bike path beam supports today. Met with Greg Allen to discuss Methacrylate, grinding and groove EB deck.

