

Oakland Touchdown

Location: 04-Ala-80-1.6/2.7 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 211 Const Calendar Day 134 Date: 20-Jan-2010 Wednesday Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours: Break: **Over Time:**

Federal ID: Location:

26-Jan-10 Status: Approved Reviewer: Ghafqhazi, Ben Approved Date:

Weather

12 PM 4PM Temperature 7 AM

Condition Rainy **Precipitation**

Working Day 🗸 If no, explain:

Dispute Diary:

Office work

- ·Had a meeting with Paul Kooner, Ernie, Jonathan and Amer to discuss SWPPP inspections and the responsibility of each individual. Ben to send an email to Dragomir and state that we have an approved SWPPP and the field inspection should be in accordance to the requirements of the SWPPP. If the inspection staff has any comments outside of the SWPPP, they need to write a separate report and not include the comments on the official report. Ben also will send a letter to MCM asking for the information we requested from them regarding Ricky Johnson's qualifications.
- ·Prepared and submitted my Staffing Plan for the Dumbarton and sent to Amer.
- Reviewed and approved timesheets, daily diaries.
- Met with Mike Forner, Ken Terpstra and Maged to review the Logo for the OTD 1. We agreed to keep the already prepared logo. Mike Forner sent an email and stated that he had talked to Brian Maroney and let's go ahead and asked MC to proceed with ordering the Logos and Jackets.
- Prepared and submitted the Progress Pay Estimate #31 and sent to the Estimate's desk.
- Reviewed and approved WSWDs #125 and 126 and the Weekly Status to go to MCM.
- ·Talked to Pat Treacy and Andy Alvarado of HQ claims to get a copy of the PowerPoint presentation for NOPC#10, the 1% sales tax increase. We will send him all the letters and correspondence with the contractor and he will include that information in the presentation. I ask for a dry run and he said they would come to Oakland and present a Dry Run for us.

Run date 16-Feb-13

Time

6:02 PM