



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:02 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 214 Const Calendar Day 139 Date: 25-Jan-2010 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 26-Jan-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rainy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation this week: To DP: Work Complete To CW: Bike Precast Panels & Closure Pour.
- Hazzaa called in this morning; he will be on Jury Duty today. Will try to come in if not selected.
- Talked to Lynne Welch regarding Progress Estimate #31. The progress still shows as unsatisfactory. She said that she would contact the HQ to find out why the number of working days were not changed from 650 to 810. She later sent an email stating that the corrections were made and the estimates ready to be picked up. Sent Hovik to pick up the revised estimate.
- Sent time sheet, approved time sheets for the staff.
- Conducted the safety meeting. Ron Goldgruber covered for Jody McCoy and talked about Section 12 of the safety Manual and also the Hardhat requirements and the importance of wearing a hardhat while at the site. He showed a video regarding same. Following the safety meeting continued with SWPPP update. Received a Yellow rating for last week's visit. Jobsite looks good and all BMPs in place. Corrections suggested during last inspection visit were made and additional rock was placed to prevent tracking and stabilize the unpaved areas. Informed Ernie that starting today only two laborers are allowed to work on the SWPPP, CCO #115. Following the SWPPP update. We followed up with the District and Structures work progress and remaining work. There is no activity on Mole substation. Service platforms not on the site yet. There is minimal work going on in the field. The Drainage system on EB Roadway and Maintenance Road will be done this week.
- Met with Fernando Velez to go over the remaining work and requirements. Specifically discussed the emergency access road between the new and old structures, also discussed the K-rails along the EB I-80 after the work of OTD1 is complete. Will leave portions of the existing concrete barrier on EB I-80 in place, as well as, temporary K-rails.
- Met with MCM and Roadway Electric to go over pending EWBs and CCOs. CCO 128n was returned unsigned. They asked for deferred time on it. Will revise and resend. Need to process CCO 123 in part as they need to get paid. Other unrelated extra work like pulling the 50-pair cable will be addressed separately. All pending EWBs related to the Mole Substation will be discussed on another meeting on Thursday 1/28/2010 with Behzad and Hazzaa present.
- Signed and sent out State Letters 1794, 1795, 1796, 1797, 1798, and 1799, for Hazzaa in relations to the electrical submittals.
- Sent an email to Greg Allen to remind him that only 2 people are allowed to work on CCO #115 starting today.
- Sent an email to Jean-Luis of Integral Vision to inform him that there are two possible PFE dates for OTD1. One if MCM could finish in March and the other if they finish in June 2010. This was in response to IV's inquiry as when the anticipated contract completion would be.
- Paul Kooner will be out sick today.
- Was Cceed on an email from Brandon Thompson to Dragomir regarding the processing of the SWPPP.



Daily Diary Report by Bid Item

Job Name: 04-0120L4 **Inspector Name:** Ghafghazi, Ben

Diary #: 214 **Date:** 25-Jan-2010 **Monday**

Amendments. The Water Board wants to see and approve all SWPPP amendments and will try to expedite the process. They specifically asked about SWPPP Amendment 28. The question was: "amendment 28 does not discuss what shall be done with the recycled water used for drilling--Has this activity already occurred? What was done, or is proposed to be done with the drilling water?" We will need to get that information from the contractor and report back.