



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:02 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 215 Const Calendar Day 140 Date: 26-Jan-2010 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 26-Jan-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rainy

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Senior Meeting was cancelled today.
- Mehran on vacation 1/22/2010 to 2/19/2010. I will be his contact during his absence.
- Paul Kooner still sick today.
- Reviewed and distributed the Progress Pay Estimate #31.
- The weekly SWPPP inspection was postponed until tomorrow. Called and talked to Dragomir. I told him that I disagree with the last rating, yellow, because the deficiencies seem to be noncompliance with Chris Knoche's recommendations rather than what is required by the approved SWPPP. Dragomir concurred with my view and said will review the inspection report and calls me back.
- Received an email from Mike Forner. HQ construction had a question regarding CCO 129. They were of the opinion that the cost of removing the forms for lost deck was included in the contract price for structural concrete and a CCO was not warranted. I provide the back up information and gave to Amer to discuss with Mike. Section 10-1.53 of the Special Provisions effectively removed the requirement of Section 51.105, Forms, of the Standard Specifications. CCO #129 is justified.
- Talked to Jaime regarding pending Electrical CCO and asked for his help to work with PB and get the revised plans out. He also stated that the quikcurb was installed correctly. The gap shown on the plans is not there. I told him that I would have it fixed.
- 50 pair cable installation will be CCO 139. Tim McCarthy completed his calculations. Sherif wrote C-93 for CCO 140, Paint electrical conduits. Jonathan to write up.
- Signed State letter 1801, Service Plat Form Installation Plan for Hazzaa.

