



## Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:01 PM

### Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 217 Const Calendar Day 142 Date: 28-Jan-2010 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 01-Feb-10 Status: Approved

#### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Office work

- Conducted the scheduling meeting. Jim attended by phone. See meeting minutes for detail. The DRB position papers are due 1/29/2010. There will be a 12' lane to connect from WB I-80 to the maintenance road. Will layout in the field. Will use the same structural section as the maintenance road. Also, asked Chris Smith and Jim to go over all deferred time CCOs and close as many as they can, provide TIA for those that are critical. The compressor and the service platforms will be in this week or the next. There is an issue the EB detour inlets (reducers). The manufacturer has fabricated it incorrectly twice already. Will not delay completion.
- Sent out State letter 1804, response to MCM-SUB-1103R3, and State Letter 1805 in relation to Service Platforms.
- Reviewed and approved CCO 138, bike Path railing, to go to MCM.
- Paul Kooner on Jury Duty today.
- Received the power presentation for NOPC #10 from Bonny Nyaga, P.E. District 04 - Construction Claims for the DRB hearing on 2/12/2010. We will send out along with the position paper to MCM and the Board members. Board Chair gets it on 2/3/2010 per his request and agreed by CT and MCM.

