



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:01 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 220 Const Calendar Day 174 Date: 01-Mar-201 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation this week: To DP: Work Complete To CW: Install Service Platforms.
- Called Dave Dowdy of permits at 707-576-2857 to find out about permit requirements for utility companies working on Stat R/W.
- Reviewed and approved CCO 108 to go to DO.
- Met with Chris Smith of MCM to go over items of work pending deletion . Agreed with all except the Changeable message sign, item # 26, and item # 56, jacking superstructure at Bent E19R.
- Signed and sent CCO 123, electrical changes.
- Received an email from Mike White regarding the leaky State Furnished Expansion Loops . His recommendation was the 12" expansion loop at Hinge EW is leaking and was excluded from the pressure test recently done by MCM by closing off the butterfly valve just east of it. At some point in time this expansion loop is going to have to be replaced and it is better to be done on OTD2 project.

